

Proposed Improvements to the Transportation System
in Southeast Michigan
American Recovery and Reinvestment Act
Revised 8/11/2010

Fiscal Year	County	Respon-sible Agency	Project Name	Limits	Project Description	Phase	Federal Cost (\$1000s)	Federal Fund Source	MDOT Job No.	Local ID No.	1511 Certification Date	Project Status	Construction Bid Price	Bid Date	Completi on Date
2010	Washtenaw	AATA	Bus Stop Accessibility	AATA Service area	Improve bus stops	T-Cap	560	A307		2002250	11-May-09	9/3/2009: Obligated 2/10: This is a two-part project. Total for both parts is not \$240k, but \$560k, or \$160k and \$300k.	\$423,997		09/30/11
2010	Washtenaw	AATA	Bus Storage Facility	AATA Service area	Improve bus storage	T-Cap	1,010	A307		2002250	11-May-09	2/10: Cost decreased from \$1,012,056 to \$1,010,056.	\$1,010,056		09/30/11
2010	Washtenaw	AATA	Expansion buses	AATA Service area	Purchase 4 buses	T-Cap	2,500	A307		2002250	11-May-09	9/3/2009: Obligated 2/10: Cost increased from \$2,498k to \$2,500k.	\$2,403,700		07/09/10
2010	Washtenaw	AATA	N University Transit Center Phase II	Church to Natural History Museum	Construct transit center	T-Cap	700	A307		2002250	11-May-09	9/10/2009: Reduced from \$1.2 million to \$750k. 2/10: Reduced from \$750k to \$700k.	\$700,000		12/31/2010 (est)
2010	Washtenaw	AATA	Urban Operating	AATA Service area	Fixed Route Service Operating	T-Op	280	A307		2002250	21-Dec-09	9/10/2009: Project added to ARRA list because of permission to use ARRA funds for operating costs. 2/10: Cost increased from \$240k to \$280k.	\$280,000		09/30/10
2010	Washtenaw	AATA	Park and Ride lot	AATA Service area	Park and Ride lot	T-Cap	1,500	A307		2002250	11-May-09	9/3/2009: Obligated	\$1,632,303		10/15/2010 (est)
2010	Washtenaw	Ann Arbor	Ann, Catherine, Dexter, Dhu Varren, Earhart, E Huron River, Eisenhower, Ellsworth, Fifth, Geddes, Jackson, Miller, Nixon, N Maple, Oakbrook, Observatory, Packard, Pauline, Platt, Plymouth, Pontiac, Scio Church, Seventh, S Main, S Maple, S State, S Thayer, Wall, W Liberty, W Stadium, Miller, Hill, N University, Pauline, S University.	Various segments along 34 streets	Nonmotorized Expansion with pavement markings and signage	CON	250	ARU	107419	2002244	22-Jun-09	5/15/2009: Project limit information added, removed Citywide as Limits. Improved work definition. Bid Date 3/5/2010	\$274,521	03/05/10	10/15/10
2010	Washtenaw	Ann Arbor	Plymouth and Green Roads	from Nixon to US-23 and Plymouth to Baxter	Concrete joint repairs, mill and resurface	CON	2,274	ARU		2002244	10-Aug-09	6/2/2009: Project added 8/25/09: Change limits from Hubbard to Baxter. 1/12/2009: Increase cost from \$2.163 Million to \$2,274,226. Bid Date 5/7/2010	\$1,925,854	05/07/10	11/01/10

2010	Washtenaw	Ann Arbor	Packard Rd Signal interconnect	from Eisenhower to East Stadium	Signal interconnect	CON	300	ARU	106801	2002244	11-May-09	9/3/2009: Obligated Bid: 11/4/2009	\$158,472	11/04/09	08/27/10
2010	Washtenaw	Ann Arbor	W-Stadium Blvd	from Pauline Street to Seventh St.	Reconstruct	CON	0	ARU	106849	2002244	11-May-09	6/2/2009: Project removed from TIP.			
2010	Washtenaw	Dexter	Preventive Maintenance	Dexter Ann Arbor Rd from Kensington to Meadow View	Resurface road	CON	100	ARU	107421	2002244	22-Jun-09	5/15/2009: Project limit information added, removed Citywide as Limits. 9/10/2009: Reduced limits from 'Broad St to E City Limits' to 'Kensington to Meadow View' Bid Date 3/5/2010	\$162,368	03/05/10	07/15/10
2010	Washtenaw	Milan	Marvin St.	from County to Michigan	Resurface road	CON	125	ARL	108705	2002260	21-Dec-09	10/7/2009: Project added to ARRA list. Total project cost is approximately \$265,000 with the rest coming from local sources. Bid 3/5/2010	\$173,848	03/05/10	08/13/10
2010	Washtenaw	MDOT	I-94	from Jackson CL to Freer Rd	Resurface	CON	6,000	AR	105792	2002247	11-May-09	On June 25, 2009 Bidding	\$8,631,118	06/25/10	07/09/10
2009	Washtenaw	MDOT	I-94	from Freer Rd to Parker Rd	Resurface	CON	18,400	AR	84054	2002247	11-May-09	On June 25, 2009 Bidding BID June 25,2009	\$8,631,118	06/25/09	07/09/10
2009	Wayne	MDOT	I-94	at Belleville Rd (3 ramps)	Resurface	CON	750	AR	105834	2002247	11-May-09	Bid 7/10/2009 with 108835.	\$588,403	07/10/09	11/01/09
2009	Wayne	MDOT	I-94	at Haggerty Rd (3 ramps)	Resurface	CON	750	AR	105835	2002247	11-May-09	Bid 7/10/2009 with 105834.	\$588,403	07/10/10	11/01/09
2010	Washtenaw	Peoples-Express	One small Bus	People's Express service area	Replace bus	CON	0	ARL		2002260	11-May-09	6/5/2009: Project deleted			
2010	Washtenaw	Saline	N Ann Arbor	from US-12 to Bennett	Resurface road	CON	210	ARU	106802	2002244	11-May-09	In July 10, 2009 bidding	\$227,000	07/10/09	10/08/09
2010	Washtenaw	Washtenaw CRC	2 Segments of Wagner, Huron River Drive, and North Territorial.	from I-94 to Miller and from Jackson to I-94; from Huron to Textile; from Dexter-Pinckney to Huron River Dr.	Overlay, Overlay and mill from Jackson to I-94.	CON	488	ARU	109576	2002168	1-Feb-10	Urban Resurfacing Line Item	TBD	11/2010 Est.	8/2011 Est.
2010	Washtenaw	Washtenaw CRC	N Territorial	from Huron River Dr to 0.5 MI E	Overlay	CON	28	ARL	109596	2002168	1-Feb-10	Rural resurfacing line item	TBD	11/2010 Est.	8/2011/ Est.
2010	Washtenaw	Washtenaw-CRC	Holmes Rd	from Michigan Ave to Spencer	Resurface road	CON	0	ARU	106803	2002244	11-May-09	6/2/2009: Project switched to 2010/2011 STU			
2010	Washtenaw	Washtenaw CRC	Mansfield	from Westmoreland to Congress	Resurface road	CON	557	ARU	106805	2002244	11-May-09	6/2/2009: Project cost increased from \$100k to \$1,600k. Bid Date: 4/2/2010	\$633,574	04/02/10	9/2010

2010	Washtenaw	Washtenaw CRC	Preventive maintenance	Ann Arbor-Saline, Oak Valley to Maple; Baker Rd, I-94 to Dan Hoey; Cross, Ypsilanti CL to Harris; Dexter-Ann Arbor, Ann Arbor CL to Dan Hoey Rd; Dexter-Pinckney, from Dexter Twp to Wylie; Ford, from US-12 to Holmes; Forest, Ypsilanti CL to Ford; Geddes, Dixboro to Superior; Grove, Emerick to Rawsonville; Hitchingham, Bemis to Textile; Holmes, Prospect to Rue Deauville; Jackson, Honey Ck to Wagner; LeForge, Clark to Geddes; Lohr, Textile to Ellsworth; Maple, Ann Arbor CL to Saline CL; N Territorial, Toma to Dexter-Pinckney; State, Old State to Ellsworth; Zeeb, Park to I-94.	Preventive maintenance treatments including mill and overlay, crack seal, chip seal, repair concrete.	CON	0	ARU		2002244	22-Jun-09	7/01/2009: Reduced by \$251,000 and Huron River Drive removed and given its own project. 7/15/2009: Project replaced with several specific preventive maintenance projects as grouped.			
2010	Washtenaw	Washtenaw CRC	Preventive maintenance	Huron River, from Zeeb to Tubbs	Resurface with \$225,000 of non-participating work for paved shoulders)	CON	251	ARU	107636	2002244	22-Jun-09	7/1/2009 Broken out of preceeding project which was reduced from \$1.7 million to \$1.449 million. Bid: 11/6/2009	\$73,269	11/06/09	12/2010 Est.
2010	Washtenaw	Washtenaw CRC	Preventive maintenance	Dexter-Ann Arbor, from Zeeb to Ann Arbor City Limits; Dexter-Pinckney, from Dexter/Webster Twp Line to Wylie Rd; Geddes, from Dixboro to Superior; Leforge, from Clark to Geddes; N Territorial, from Toma to Dexter-Pinckney; State, from Old State to Ellsworth.	HMA Program: Mill, Overlay, or Overlay/Crackseal	CON	971	ARU	107635	2002244	22-Jun-09	7/15/09: Broken Out of Larger line-item	\$832,200	09/18/09	08/01/10
2010	Washtenaw	Washtenaw CRC	Preventive maintenance	Jackson, from Honey Creek to Wagner Rd; Zeeb Rd, from Park to I-94.	Concrete repairs	CON	94	ARU	107636 110855	2002244	22-Jun-09	7/15/09: Broken Out of Larger line-item	\$73,268	11/06/09	08/01/10
2010	Washtenaw	Washtenaw CRC	Preventive maintenance	Baker, from I-94 to Dan Hoey	Crack Seal/Chip Seal	CON	50	ARU	107637 110855	2002244	22-Jun-09	7/15/09: Broken Out of Larger line-item	\$49,500	08/04/09	09/01/10
2010	Washtenaw	Washtenaw CRC	Preventive maintenance	Dexter-Ann Arbor, from Dan Hoey to Zeeb	Crack Seal/Chip Seal	CON	54	ARU	107638	2002244	22-Jun-09	7/15/09: Broken Out of Larger line-item	\$48,400	08/04/09	09/01/10

2010	Washtenaw	Washtenaw CRC	Preventive maintenance	Cross St, from Ypsilanti CL to Harris; Ford Blvd, from US-12 to Holmes; Forest, from Ypsilanti CL to Ford Blvd; Grove, Emerick to Rawsonville; Hitchingham, Bemis to Textile; Holmes, Prospect to Rue Deauville.	Crack Seal	CON	27	ARU	107456	2002244	22-Jun-09	7/15/09: Broken Out of Larger line-item	\$27,250	07/29/09	11/01/09
2010	Washtenaw	Washtenaw CRC	Preventive maintenance	Lohr, from Textile to Ellsworth	Crack Seal/Chip Seal	CON	48	ARU	107643	2002244	22-Jun-09	7/15/09: Broken Out of Larger line-item	\$42,500	07/29/09	09/01/10
2010	Washtenaw	Washtenaw CRC	Preventive maintenance	Maple, from Saline CL to Ann Arbor-Saline; Ann Arbor-Saline, from Maple to Oak Valley.	Crack Seal or Crack Seal/Chip Seal	CON	83	ARU	107651	2002244	22-Jun-09	7/15/09: Broken Out of Larger line-item	\$82,098	08/04/09	09/01/10
2010	Washtenaw	Washtenaw CRC	Preventive maintenance	Miller, from Wagner to Ann Arbor CL	Overlay	CON	63	ARU	107654	2002244	10-Aug-09	July 15, 2009: New Project			
2010	Washtenaw	Washtenaw CRC	Preventive maintenance	Miller, from Dexter-Ann Arbor to Wagner	Crack Seal/Chip Seal	CON	62	ARU	107654	2002244	10-Aug-09	July 15, 2009: New Project	\$59	08/13/09	09/01/10
2010	Washtenaw	Washtenaw CRC	Whittaker	at Stony Creek	Construct roundabout	CON	0	ARU	106811	2002244	11-May-09	5/09: Project switched to STU.			
2010	Washtenaw	Washtenaw CRC	Preventive Maintenance	Scio Church Rd, from Zeeb Rd to Tessmer Rd	Chip Seal	CON	21	ARU	109104	2002244	14-Dec-09	12/09/2009: Project is from \$975k Preventive Maintenance project crossed out below.	\$21,000	01/08/10	09/01/10
2010	Washtenaw	Washtenaw CRC	Preventive Maintenance	Textile Rd, from Deer Creek Dr to Stony Creek Rd.	Crack seal, chip seal	CON	34	ARU	109106	2002244	14-Dec-09	12/09/2009: Project is from \$975k Preventive Maintenance project crossed out below.	\$34,948	01/08/10	09/01/10
2010	Washtenaw	Washtenaw CRC	Preventive Maintenance	Wagner Rd, from Ann Arbor-Saline Rd to Liberty Rd	Crack seal, chip seal	CON	83	ARU	109107	2002244	14-Dec-09	12/09/2009: Project is from \$975k Preventive Maintenance project crossed out below.	\$87,393	01/08/10	09/01/10
2010	Washtenaw	Washtenaw CRC	Preventive Maintenance	Zeeb Rd, from pratt Rd to Scio Rd	Crack seal, chip seal	CON	41	ARU	109108	2002244	14-Dec-09	12/09/2009: Project is from \$975k Preventive Maintenance project crossed out below.	\$42,717	01/08/10	09/01/10
2010	Washtenaw	Washtenaw CRC	Preventive Maintenance	Ellsworth Rd, from Maple Rd to State Rd	Mill and Overlay	CON	388	ARU	201109	2002244	14-Dec-09	12/09/2009: Project is from \$975k Preventive Maintenance project crossed out below.	\$400,350	03/05/10	09/01/10
2010	Washtenaw	Washtenaw CRC	Preventive Maintenance	Ann Arbor-Saline Rd, from Testile Rd to Pleasant Lake Rd; Huron River Dr, from Wagner Rd to Maple Rd; Textile Rd from Carpenter to Munger; Textile Rd, from Whittaker to Mohawk.	Overlay	CON	409	ARU	109111	2002244	14-Dec-09	12/09/2009: Project is from \$975k Preventive Maintenance project crossed out below. Expected Bid Date 3/5/2010	\$424,528	03/05/10	08/01/10
2010	Washtenaw	Washtenaw CRC	Preventive Maintenance	Various Locations	Preventive maintenance treatments including mill and overlay, crack seal, chip seal, repair concrete.	CON	0	ARU		2002244		6/2/2009: Project added 12/09: \$975k distributed between the six projects above.			

2010	Washtenaw	Washtnaw CRC	Preventive Maintenance	N Territorial Rd; from Webster Church to Whitmore Lake; from 0.2 MI W of Dexter-Townhall Rd to Toma; from 0.3 MI W of Madden Rd to Dexter-Townhall Rd. AND Pleasant Lake Rd from Stienbach to Parker Rds.	Resurface road	CON	642	ARL	107606	2002260	7/13/2009	6/5/2009: Funding increased from \$582k to \$641k by removing bus project. 7/01/2009: Project description refined to include limits. 8/26/09: Project abandoned and replaced with 107656, 107657, 107678, and 107661. 9/25/2009: 107656, 107657, 107658 and 107661 merged back into 107606.	\$533,588	09/18/09	08/01/10
2010	Washtenaw	Washtnaw CRC	Preventive Maintenance	N Territorial Rd, from Webster Church to Whitmore Lake Rd	Resurface road	CON	0	ARL	107656	2002260	7/13/2009	8/28/2009: Broken out of 107606. 9/25/2009: Merged back into 107606.			
2010	Washtenaw	Washtnaw CRC	Preventive Maintenance	N Territorial Rd, from 0.2 MI W of Dexter Townhall Rd to Toma Rd.	Resurface road	CON	0	ARL	107657	2002260	7/13/2009	8/28/2009: Broken out of 107606. 9/25/2009: Merged back into 107606.			
2010	Washtenaw	Washtnaw CRC	Preventive Maintenance	N Territorial from 0.3 MI W of Madden Rd to Dexter Townhall Rd.	Resurface road	CON	0	ARL	107658	2002260	7/13/2009	8/28/2009: Broken out of 107606. 9/25/2009: Merged back into 107606.			
2010	Washtenaw	Washtnaw CRC	Preventive Maintenance	Pleasant Lake Rd, from Steinback to Parker Rd.	Resurface road	CON	0	ARL	107661	2002260	7/13/2009	8/28/2009: Broken out of 107606. 9/25/2009: Merged back into 107606.			
2010	Washtenaw	Ypsilanti	College Place	from W Cross to Forest	Resurface road	CON	204	ARU	106812	2002244	11-May-09	Bid 4/2/2010	\$343,760	04/02/10	09/18/10
2010	Washtenaw	Ypsilanti	Ypsilanti Freighthouse Restoration	100 Market Plaza	Restoration of 6,500 sq ft historic structure	CON	500	ARE	106013 110329	2002253	11-May-09	Bid 2/5/2010 , 4/10: Added second project number to obligate the remainder.	\$394,677	2/5/2010 7/2/2010	10/15/2010 (est)

ARU = Large Urban, ARUL= Small Urban (Port Huron), ARL = Rural or Small City, A307 = Transit, A311 = Transit rural, ARE=Enhancement, AR = MDOT not specified